

Project 2A – Wheelwright WPCF Upgrades Project

Weekly Project Update (Issued on April 8, 2024)

Town of Hardwick, MA



WORK PERFORMED BY CONTRACTOR DURING THE WEEK OF APRIL 1, 2024

- Removed concrete forms from new Effluent Clearwell walls.
- Continued building forms for new Effluent Building walls.
- Continued rebar installation for stepped footings on the southwest side of the Effluent Building.

WORK ANTICIPATED BY CONTRACTOR DURING THE WEEK OF APRIL 8, 2024

- Plans to pour Effluent Clearwell walls and stepped footings.
- Plans to backfill around Effluent Clearwell slab.
- Plans to tie rebar for Effluent Building stepped footing walls.

KEY WORK ELEMENTS

- Effluent Building Wall Form Installation
- Effluent Building Stepped Footing Rebar Installation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Removing Forms from Effluent Clearwell Walls



Effluent Building Rebar Installation