

Project 2A – Wheelwright WPCF Upgrades Project

Weekly Project Update (Issued on March 25, 2024)
Town of Hardwick, MA



WORK PERFORMED BY CONTRACTOR DURING THE WEEK OF MARCH 18, 2024

- Continued preparing rebar and formwork for proposed effluent clearwell walls.
- Installed forms and rebar for stepped footings of new Effluent Building.

WORK ANTICIPATED BY CONTRACTOR DURING THE WEEK OF MARCH 25, 2024

- Plans to continue installing forms and rebar for proposed effluent clearwell walls.
- Plans to pour concrete for effluent clearwell walls.
- Plans to install proposed underground process piping.

KEY WORK ELEMENTS

- Installed Rebar and Formwork for Effluent Clearwell Walls
- Installed Rebar and Formwork for Stepped Footings of New Effluent Building

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Installation of Rebar and Formwork for New Effluent Building Walls



Installation of Rebar and Formwork for Stepped Footings of New Effluent Building