

## Project 2A – Wheelwright WPCF Upgrades Project

*Weekly Project Update (Issued on April 1, 2024)*  
**Town of Hardwick, MA**



### WORK PERFORMED BY CONTRACTOR DURING THE WEEK OF MARCH 25, 2024

- Continued preparing rebar and formwork for proposed Effluent Clearwell walls and stepped footings for Effluent Building.
- Installed 3-inch ductile iron filter backwash piping for incorporation into stepped footings of new Effluent Building.
- Poured concrete for Effluent Clearwell walls on Thursday March 28<sup>th</sup>.

### WORK ANTICIPATED BY CONTRACTOR DURING THE WEEK OF APRIL 1, 2024

- Plans to prepare rebar and formwork for proposed Effluent Building walls.
- Concrete pour planned for Thursday April 4<sup>th</sup>.

### KEY WORK ELEMENTS

- Installed Rebar and Formwork for Effluent Clearwell Walls
- Concrete Pour for Effluent Clearwell Walls

### CONTACT INFORMATION

Justin Skelly, P.E.  
Senior Project Manager  
413-567-6310 (x703)  
[justin.skelly@dpcengineering.com](mailto:justin.skelly@dpcengineering.com)



*Concrete Pour for Clearwell Walls, on Thursday March 28th*



*Installation of Rebar and Formwork for Effluent Clearwell Walls*